CAPITAL PROGRAMME PROGRESS REPORT - JANUARY 2015

Project	Grant Funded	Business Case Approved	2014/15 Budget For Year	2014/15 Actual April to January 2015	2014/15 Forecast	2014/15 Project Variance Manager (-) = Underspend	Comments
	Y/N	Y/N	£000	£000	£000	£000	
GENERAL EXPENSES							
Community Grants - Grants Scheme Disabled Facilities Grants (Private Sector Mandatory)	N Y		20 365	0 84	10 250	-10 HR -115 VC	Assessing application from Town Est Referrals are on-going, although som the full budget allocation will be com
Warm Homes Grants	Y	Y	89	29	89	0 VC	It is anticipated that the full budget al
Choose How You move	Y	Y	59	55	59	0 RB	Remaining funds will be spent by the to Work funding, resulting in a newer
Wheels to Work - Supporting Leicestershire Families	Y	Y	42	18	42	0 RB	Spending on scooters will be in line w by end of financial year on replacing newer fleet by the end of the financial
Waterfield Leisure Centre - Car Parking Improvements	N	Y	65	1	65	0 DB	Revised smaller scheme not requiring contractors for pricing up. Intention i accordingly.
Housing Foyer (Contribution)	N	Y	400	0	0	-400 RBr	Planning application going for approv 15/16.
Leisure Vision	N	Y	550	0	0	-550 HR	Business plan approved. Progressing require full amount to be carried over
TOTAL - GENERAL EXPENSES			1,590	187	515	-1,075	
KEY TO INITIALS:-						_	

HR = Harry Rai RB= Rob Bindloss VC = Victoria Clarke APPENDIX A

Assessing application from Town Estate in relation to Town Centre scheme.

Referrals are on-going, although some projects not yet started and invoices outstanding. It is therefore anticipated that the full budget allocation will be committed during 2014/15.

It is anticipated that the full budget allocation of £89K will be spent by the end of the financial year.

temaining funds will be spent by the end of the financial year towards replacing older stock, in conjunction with Wheels o Work funding, resulting in a newer fleet by the end of the year. Any unspent monies will have to be returned.

Spending on scooters will be in line with our obligations under the terms of the grant. All remaining funds will be spent by end of financial year on replacing older stock, in conjunction with Choose How You Move funding, resulting in a newer fleet by the end of the financial year. Any unspent monies will have to be returned.

Revised smaller scheme not requiring planning consent, consultants instructed to prepare specification, then will go to 3 contractors for pricing up. Intention is to request 50% contribution from SLM for works which will reduce MBC cost accordingly.

Planning application going for approval in Feb 15, work expected to commence Sep 15. Request to carry funds over to 15/16

Business plan approved. Progressing to design & build in early 15/16. Site purchase to be completed early 15/16. Will require full amount to be corried over

Project
SPECIAL EXPENSES
Scalford Brook Play Area Improvements
Cemetery - Chapel Works
Cemetery - Lodge Works
Skate Park
Melton Country Park Pavillion
TOTAL - SPECIAL EXPENSES

KEY TO INITIALS:-

RVS = Raman Selvon HR= Harry Rai JG= Jane Galilee DB= David Blanchard ST= Steve Taylor

CAPITAL PROGRAMME PROGRESS REPORT - JANUARY 2015

Grant Funded	Business Case Approved	2014/15 Budget For Year	2014/15 Actual April to January 2015	2014/15 Forecast	2014/15 Project Variance Manager (-) = Underspend	Comments				
Y/N	Y/N	£000	£000	£000	£000					
N	Y	4	0	4	0 RVS	Adult Exercise Equipment has now been installed adjacent to Scalford Brook Play Area and remaining charges confirmed as £5k.				
N	Y	10	10	10	0 JG	Project complete.				
N	Y	45	40	40	-5 JG	Project complete & lodge now tenanted.				
N	N	300	0	300	0 RVS	Tenders received, there is a budget shortfall of around 42k. The contractor has quoted £352k, £300k to be met by MBC and £10k to be met by the skaters. Decisions to be taken on additional funding and/or reducing contract value/works. Works to start 2014/15. May run over the year end into 15/16, funds to be carried over if necessary.				
N	Y	210	0	105	-105 ST	Previous procurement has proved unsatisfactory in regards to costs and design, 2 actiosn surrently being pursued: a Design and Build procuremtn through framework and a startgeic review of this site and the MCP Country Visotir centre				
	_	569	50	459	-110					

APPENDIX A

	CAPITAL PROGRAMME PROGRESS REPORT -JANUARY 2015								
Project	Grant Funded	Business Case Approve d	2014/15 Budget For Year	2014/15 Actual April to January 2015	2014/15 Forecast			Comments	
	Y/N	Y/N	£000	£000	£000	£000			
HOUSING REVENUE ACCOUNT									
Replacement Kitchens/Bathrooms	N	Υ	379	-94	200	-179	RC	Previous year's based on dece amounts.	
Housing, Health and Safety Related Schemes	N	Υ	270	39	69	-201	RC	Works to common related works	
Replace Exterior Doors & Windows	N	Υ	75	9	21	-54	RC	New programm carried forward	
Rewire Council Properties	N	Υ	312	35	35	-277	RC	Further contra- carried forward	
Aids & Adaptations	N	Υ	158	74	158	0	RC	Expectation of go towards sm	
Capitalisation of Housing Inspector Costs	N	Υ	75	0	85	10	RC	Capitalisation 1	
Major Void Catch Up Repairs	N	Υ	155	103	87	-68	RC	Used as prope Decent homes	
Central Heating	N	Υ	173	49	80	-93	RC	New programn	
Reroofing	N	Υ	200	29	100	-100	RC	New programm these works.	
Beckmill Ct, Refurbishment & Regeneration	N		397	0	0			Will be conside	
Affordable Housing New Build	N		1,549	660	1,549			Work started of	
Granby House Refurbishment	N		239	0	20			Will be conside	
Communal Refurbishments	N		150	18	43	-107		Further spend forward remain	
Gretton & Wilton Court	N	Υ	61	0	0	-61	RC	Awaiting inspe	
Strategic Housing Site	N	Υ	43	24	43	0	RW	Demolition of F	
Conversion of Electric Storage Heaters	N	Υ	50	0	0	-50	RC	Investigation to	
Refurbishment of Fire Damaged Property	N	Υ	40	35	36	-4	RC	Property works	
TOTAL - HOUSING REVENUE ACCOUNT		•	4,326	981	2,526	-1,800			

KEY TO INITIALS:-RC= Ruth Clater RW = Richard Whitmore CAPITAL PROGRAMME PROGRESS REPORT -JANUARY 2015 APPENDIX A

jer		
		APPENDIX A
	Previous year's contract close to completion with finishing off works to take place before invoices are paid. New contract based on decent homes data from codeman. New Contract just been received. Requirement to carry forward remaining amounts.	
	Works to commence following fire assessment, including further assessment of need of fire doors at Beckmill. Asbestos related works also to be completed as required. Wish to carry forward remaining amounts.	5
	New programme of works to be investigated. Surveyor to complete shortly, new works to begin April 15. Amounts to be carried forward.	
	Further contract to be investigated now that previous contract is complete, possibly using a framework. Amounts to be carried forward.	
	Expectation of completion of contract works shortly. Some large adaptations to be started, then any remaining funds will go towards smaller works. 2 Large adaptions to be in before year end plus some minor works.	Ι ,
	Capitalisation to take place at year end based on relevant salaries.	
	Used as properties become void where required, demand led capital budget line. Next year Voids will be required to be a Decent homes standard, therefore wish to carry forward amounts to complete these works.	IT
	New programme of works to be investigated. Currently completing 'mop-up' works and new program to start April 15	
	New programme of works to be investigated. New contract to begin April 15- surplus monies to be carried forward for	
	these works. Will be considered within the HAMP. Expected further investigation 15/16, amounts to be carried forward.	
	Work started on all sites with completion expected to be by 31 March 2015.	
	Will be considered within the HAMP. Expected further investigation 15/16, amounts to be carried forward.	
	Further spend on showers and other communal facilities to come. Granby & Wilton Court works ongoing. Request to car forward remaining amounts.	гу
	Awaiting inspection for refurbishment. Amounts to be carried forward.	
	Demolition of Rutland Street site has almost completed and converted into carpark. Works completed.	
	Investigation to take place into numbers requiring conversion. Works to begin April 15. Amounts to be carried forward.	

Property works complete and now tenanted. Rentention of £1000 to still be paid.

£13,895.00 £25,222.76 £19,632.77 £76,710.07 £54,899.64 £23,364.22 £1,062.50 £17,623.29 £9,619.00 £40,298.52 £20,236.00 £20,880.00 £6,858.00 £7,500.00 £82,000.00 £68,623.40 -£93,818.17 £32,325.85 £5,712.26 £35,216.23 £28,821.92 £38,952.26 £17,859.89 £659,737.58 £23,716.50 £35,217.05 £86,841.75 £69,045.61 £27,450.67	g	70 50 940 960 37
---	---	------------------------------

£1,455,504.57 £1,457.00

Amount

Project £'000 Reason

Skate Park 300 Tenders have been received however due to a shortfall

between funding and tenders, a delay is expected. Works to start late 2014/15, project to complete early

2015/16

Melton County Park Pavillion 210 Tenders received, awaiting decision between 2 options

for build materials. Works expected to begin late

2014/15.