Grant Funded	Case Approved			2012/13 Forecast	2012/13 Variance (-) = Underspen d	Project Manager	Comments	
Y/N	Y/N	£000	£000	£000	£000			
N	Y	477	91	400	-77	NJ	Contracts on-	
N	Y	295	-9	200	-95	NJ	Identified wo identified at V works.	
N	Y	136	61	186	50	NJ	More propert savings from	
N	Y	411	5	300	-111	NJ	Properties ide required whice 250 properties	
N	Y	173	35	120	-53	NJ	Approximate	
N	Y	37	0	37	0	NJ	Transfer of re	
N	Y	93	53	200	107	NJ	3 long term v tender. A vi	
N	Y	118	35	118	0	NJ	Identified ext	
N	Y	35	1	35	0	NJ	Further prope	
N	Y	28	7	28	0	NJ	Further work	
	-	1,803	279	1,624	-179			
	Funded Y/N N N N N N N N N N N N N N N N N N N	Funded Case Approved Y/N Y/N N Y N Y N Y N Y N Y N Y	Funded Approved Approved Approved Case For Year Y/N Y/N £000 N Y 477 N Y 295 N Y 136 N Y 411 N Y 37 N Y 93 N Y 35 N Y 35 N Y 28	Funded Approved Approved Approved Case For Year For Year April 2012 to Sept 2012 Approved Provided	Funded Approved Approved Approved Approved Approved Approved For Year April 2012 to Sept 2012 Approved Year April 2012 to Sept 2012 Forecast April 2012 to Sept 2012 Y/N Y/N £000 £000 £000 N Y 477 91 400 N Y 295 -9 200 N Y 411 5 300 N Y 173 35 120 N Y 37 0 37 N Y 93 53 200 N Y 118 35 118 N Y 35 1 35 N Y 28 7 28	Funded Approved Approved Approved Approved Approved Approved Service Sept Y/N Budget April 2012 to Sept 2010	Funded Approved Approved Approved Approved Approved Signature Budget For Year April 2012 to Sept 2012 Actual To Sept 2012 For Cast Variance Color To Sept 2012 Wariance Color To Sept 2012	

KEY TO INITIALS:-

NJ= Natalie James

CAPITAL PROGRAMME PROGRESS REPORT - JULY 2012

er	APPENDIX A
	Contracts on-going. More properties identified and further tender to be drawn up Identified works for security doors at Beckmill Court, flooring and communal bathroom refurbishment at Granby House and works to be identified at Wilton Court to be carried out in due course. Lack of surveying resources is leading to delays in carrying out identified works.
	More properties identified as requiring works for which a contract will be let in due course. A virement to be requested from predicted savings from Health and Safety works to cover the additional cost.
	Properties identified through Decent Homes database (250 mixture of flats and houses) and asset manager is identifying level of works required which may lead to a decrease in works required. The forecast is based on the assumption that a substantial proportion of the 250 properties will require some work doing although this is still dependant on the on-going assessments. Approximately 6 properties identified where works required. Level of works to be assessed in due course.
	Transfer of revenue budget costs to be made at the end of the financial year 3 long term voids are now complete. Additional property identified in Old Dalby which requires attention and will be going out to tender. A virement to be requested from predicted savings on rewiring to meet the additional cost

Identified extra properties to be done via the decent homes database (Approximately 10 identified as failing to date)

Further properties identified as requiring works

Further works to be identified following fire risk assessments