| | | | CAPITAL PROGRAMME PROGRESS REPORT | | | | |
|--|-----------------|------------------------------|-----------------------------------|--|---------------------|------|--------------------|
| Project | Grant Funded | Business Case Approved | 2013/14 Budget For Year | 2013/14 Actual April 2013 to August 2013 | 2013/14 Forecast | | Project Manager |
| | Y/N | Y/N | £000 | £000 | £000 | £000 | |
| HOUSING REVENUE ACCOUNT | | | | | | | |
| Replacement Kitchens/Bathrooms | N | Y | 557 | -12 | 450 | -107 | ZH |
| Housing, Health and Safety Related Schemes | N | Y | 274 | 10 | 180 | -94 | ZH |
| Replace Exterior Doors & Windows | N | Y | 100 | 8 | 80 | -20 | ZH |
| Rewire Council Properties | N | Y | 487 | 0 | 350 | -137 | ZH |
| Aids & Adaptations | N | Y | 224 | 17 | 150 | -74 | ZH |
| Capitalisation of Housing Inspector Costs | N | Y | 37 | 0 | 47 | 10 | ZH |
| Major Void Catch Up Repairs | N | Y | 223 | 16 | 200 | -23 | ZH |
| Central Heating | N | Y | 200 | 18 | 150 | -50 | ZH |
| Reroofing | N | Y | 159 | -19 | 100 | -59 | ZH |
| Fire Safety Works | N | Y | 12 | -5 | 12 | 0 | ZH |
| Affordable Housing New Build | N | Y | 1,300 | 13 | 1,300 | 0 | HR |
| Fairmead Regeneration - Acquisition | N | Y | 236 | 218 | 236 | 0 | HR |
| Communal Refurbishments | N | Y | 76 | 0 | 50 | -26 | ZH |
| TOTAL - HOUSING REVENUE ACCOUNT | | - | 3,885 | 264 | 3,305 | -580 | |

ZH = Zena Hicks

KEY TO INITIALS:-

HR = Harry Rai

ROGRESS REPORT - AUGUST 2013

| | Project Manager | Comments |
|------|--------------------|--|
| £000 | | |
| | | |
| -107 | ZH | Tender due out in September for small phase 1 (Approx £150k). Remaining addresses to be taken from Codeman (Asset Management Database) when data cleansing complete. |
| -94 | ZH | Replacement doors at New Street/Chapel St identified and tenders done. Remaining works to be taken from information from Codeman system. Smaller projects identified which will be undertaken in due course. |
| -20 | ZH | Some addresses identified. Tender to be drawn up |
| -137 | ZH | Fusion 21 framework used and contract due to commence September 2013 |
| -74 | ZH | Reduction in referrals from social services |
| 10 | ZH | Transfer to be done at end of financial year |
| -23 | ZH | Works are identified as and when properties become void |
| -50 | ZH | Contract due to be issued for Ashby Road, Gaddesby. Additional addresses identified by the Codeman system |
| -59 | ZH | Reliant on information from Codeman system. An amount of work has been identified to which inspections will be taking place. |
| 0 | ZH | Works identified from fire risk assessments. |
| 0 | HR | Project on track. Employees agent and main build contractor appointed. |
| 0 | HR | As per committee delegation PFA 25th September 2012 re homes acquired that would be impacted by demolition. The budget reflects the expected acquisition of 2 homes in the year. |
| -26 | ZH | Conversions at Wilton Court. Required works to be done following inspections. |

APPENDIX A