Project HOUSING REVENUE ACCOUNT Replacement Kitchens/Bathrooms Housing, Health and Safety Related Schemes Replace Exterior Doors & Windows Rewire Council Properties Aids & Adaptations Capitalisation of Housing Inspector Costs Major Void Catch Up Repairs Central Heating Reroofing Beckmill Ct, Refurbishment & Regeneration Affordable Housing New Build Granby House Refurbishment Communal Refurbishments Gretton & Wilton Court Strategic Housing Site Conversion of Electric Storage Heaters Refurbishment of Fire Damaged Property

TOTAL - HOUSING REVENUE ACCOUNT

KEY TO INITIALS:-

RC= Ruth Clater

RW = Richard Whitmore

APPENDIX A

Grant Funded	Business Case Approved	2014/15 Budget For Year	2014/15 Actual April to August 2014	2014/15 Forecast		Project Manager	Comments APPENDIX A
Y/N	Y/N	£000	£000	£000	£000		
N	Y	379	-119	379	0	RC	Previous year's contract close to completion with finishing off works to take place before invoices are paid. New contract based on decent homes data from codeman to be implemented in due course.
N	Y	270	22	270	0	RC	Works to commence following fire assessment, including further assessment of need of fire doors at Beckmill. Asbestos related works also to be completed as required.
N	Y	75	-1	75	0	RC	New programme of works to be investigated
N	Y	312	35	312	0	RC	Further contract to be investigated now that previous contract is complete, possibly using a framework
N	Y	158	14	158	0	RC	Expectation of completion of contract works shortly. Some large adaptations to be started, then any remaining funds will go towards smaller works
N	Y	75	0	85	10	RC	Capitalisation to take place at year end based on relevant salaries.
N	Y	155	60	155	0	RC	Used as properties become void where required, demand led capital budget line.
N	Y	173	5	173	0	RC	New programme of works to be investigated
N	Y	200	29	200	0	RC	New programme of works to be investigated
N	Y	397	0	397	0	RC	Will be considered within the HAMP
N	Y	1,549	126	1,549	0	RW	Work started on all sites with completion expected around January 2015.
N	Y	239	0	239	0	RC	Will be considered within the HAMP
N	Y	150	18	150	0	RC	Further spend on showers and other communal facilities to come
N	Y	61	0	61	0	RC	Awaiting inspection for refurbishment
N	Y	43	24	43	0	RW	Demolition of Rutland Street site has almost completed and converted into carpark.
N	Y	50	0	50	0	RC	Investigation to take place into numbers requiring conversion
N	Y	40	35	35	-5	RC	Property works complete and now tenantable.
	-	4,326	248	4,331	5		

CAPITAL PROGRAMME PROGRESS REPORT - OCTOBER 2014