			CAPITAL PROGRAMME PROGRESS RE			
Grant Funded			2012/13 Actual April 2012 to Jan 2013	2012/13 Forecast	2012/13 Project Variance Manager (-) = Underspend	
Y/N	Y/N	£000	£000	£000	£000	
N	Y	2,428	2,127	2,459	31 HR	
N	Y	26	3	5	-21 HR	
N	Y	19	0	19	0 HR	
Y	Y	400	158	250	-150 VC	
N	Y	96	0	0	-96 VC	
Y	Y	195	138	180	-15 VC	
Y	Y	387	0	387	0 VC	
N	Y	43	43	43	0 SF	
N	Y	1000	0	0	-1,000 SF	
Y	Y	78	51	78	0 MB	
	-	4,672	2,520	3,421	-1,251	
	Y/N N N N Y N N N N N N N N N N N N N N	Y/N Y/N N Y N Y N Y Y Y Y Y Y Y Y Y Y Y Y Y Y	Funded Approved Budget For Year Y/N Y/N £000 N Y 2,428 N Y 26 N Y 19 Y Y 400 N Y 96 Y Y 195 Y Y 43 N Y 1000 Y Y 78	Grant Funded Funded Business Case Approved 2012/13 Budget For Veral Actual April 2012 to Jan 2013 Actual April 2012 to Jan 2013 Y/N Y/N £000 £000 N Y 2,428 2,127 N Y 19 0 Y Y 400 158 N Y 195 138 Y Y 43 43 N Y 1000 0 Y Y 1000 0 Y Y 78 51	Grant Funded Funded Business Case Approved Budget For Year Actual April 2012 to Jan 2013 To Ja	

KEY TO INITIALS:-

HR = Harry Rai

SF = Samantha Fern MB= Martyn Bowen

VC = Victoria Clarke

RESS REPORT - JANUARY 2013

Refurbishment works completed. Slight increase from approved budget due to additional work agreed during project monitoring meetings/visits,

Scheme linked to WLC development scheme above. The predicted underspend on this scheme will partially offset the predicted overpsend on the main redevelopment scheme.

Works commenced to sauna/steam room area to be completed 2012/13.

An influx of occupational therapist referrals in January means that the commitment level now stands at £395k. However not all of these grants will be

completed this financial year and therefore a carry forward will be required for grants committed but not paid.

Only 2 applications processed and in each case the client was able to get more favourable terms elsewhere. As a result the loan scheme is unlikely to grant any loans in the near future.

APPENDIX A

Comments

Forecast based on all works being completed this year with the exception of 1 grant totalling £15k which has been withdrawn and will now be given to another applicant on our reserve list. Due to the timescale involved this is unlikely to be paid this financial year and a carry forward request will be made.

Expectation is that all monies will be spent but will be dependant on ability to deliver outcomes within the restricted timescale for the project

Scheme likely to be completed by 20th February 2013. The remaining grant due is expected to be paid slightly before the completion date to avoid additional costs being incurred by Nottingham Community Housing Association.

Decision required as to whether to join the LCC LAMS scheme or to adopt a Melton only based scheme still to be determined. Regardless of which option is chosen it is unlikely that the scheme will now complete in this financial year and therefore a carry forward will be required.

Additional scooters to be purchased in during February and March 2013 to complete requirement for the year.