CAPITAL PROGRAMME PROGRESS REPORT - FEBRUARY 2012

Project	Grant Funded	Business Case Approved	2011/12 Budget For Year	2011/12 Actual April 2011 to February 2012	2011/12 Forecast	2011/12 Project Variance Manager
	Y/N	Y/N	£000	£000	£000	£000
GENERAL EXPENSES						
Decent Homes Grants	Y	Y	11	5	11	0 VC
Private Sector Loans	N	Y	100	4	4	96 VC
Disabled Facilities Grants (Private Sector Mandatory)	Y	Y	249	133	160	89 VC
Waterfield Leisure Pools -Project Management/Consultations/Investigations	N	Y	10	0	5	5 HR
Waterfield Leisure Pools -Redevelopment	N	Y	150	0	80	70 HR
I-Play Unit Warm Homes Grants	N Y	Y Y	21 195	21 0	21 20	0 RVS 175 VC
Affordable Housing Scheme - Somerby	N	Y	87	0	43	44 HR
TOTAL - GENERAL EXPENSES		-	823	163	344	479

KEY TO INITIALS:-

HR = Harry Rai

VC = Victoria Clarke

RVS=Raman Selvon

Scheme complete. However unused monies to be used in conjunction with warm homes grant funding secured 1 application currently progressed by the Home Improvement Agency to a point where a loan might be made. Although it is possible that the decision on this application will be made this financial year it is considered unlikely that any payment will be made.

Current commitment level is approximately £190k with applications totalling an estimated £35k in progress including those relating to MBC properties. The forecast reflects the actual expected payments made against all these commitments by the end of the financial year.

Lower level of professional fees expected linked to main redevelopment programme below

Programme of works in line with expectation. However the original estimate of the cost of these works was based on the best available information at that time

Scheme complete

Comments

Due to delay in receiving decision from the government on grant funding it is likely that between £130,000 to £140,000 will be committed to by the end of the financial year but only a small proportion actually paid as applicants have up to 3 months to complete the work.

50% of scheme contribution to be paid on commencement of works in March 2012

HOUSING REVENUE ACCOUNT Replacement Kitchens Bathrooms Housing, Health and Safety Related Works Replace Exterior Doors & Windows Rewire Council Properties Central Heating Major Catch Up Repairs Re-Roofing Works Void Catch Up Repairs Aids & Adaptations Fire Safety Works Capitalisation of Housing Inspector Costs TOTAL - HOUSING REVENUE ACCOUNT

KEY TO INITIALS:-

LA = Lesley Armstrong

CAPITAL PROGRAMME PROGRESS REPORT - FEBRUARY 2012

Grant	Business	2011/12	2011/12	2011/12	2011/12	Project	Comments
Funded	Case	Budget	Actual	Forecast	Variance	Manager	
	Approved		April 2011				
			to				
			February				
			2012				
Y/N	Y/N	£000	£000	£000	£000		
N	Y	223	54	223	0	LA	Phase 1 kitchens complete, phase 2 in the process of being tendered. Bathroom tender returned and being evaluated.
N	Y	294	285	294	0	LA	Cladding complete. Retention still to be paid
N	Y	163	99	163	0	LA	Phase 1 windows complete. Mini contract to be issued for additional works identified
N	Y	166	93	95	71	LA	Level of rewiring required at Granby House lower than originally anticipated. Alternative properties to be identified where works
							required and contract to be prepared. Anticipated contract expected to start before 31st March 2012.
N	Y	150	88	150	0	LA	Scheme on-going. 31 remaining to be done. Additional properties to be done where tenant has refused work
N	Y	35	14	35	0	LA	Scheme expected to be completed by the end of the financial year
N	Y	58	45	58	0	LA	Additional emergency works required to properties in Asfordby and Long Clawson.
N	Y	195	185	218	-23	LA	Substantial increase in number of voids requiring capital works including properties that have been empty for more than 1 year due to
							the nature of works required.
N	Y	130	45	130	0	LA	Scheme expected to be completed by the end of the financial year.
N	Y	140	92	140	0	LA	Phase 1 is complete and phase 2 is near completion. Phases 3 & 4 are in progress
N	Y	37	0	37	0	LA	Scheme expected to be completed by the end of the financial year
	-	1,591	1,000	1,543	48		
	_	- 30	,	-,			