| Project | Proj

TOTAL - HOUSING REVENUE ACCOUNT

KEY TO INITIALS:-

NJ= Natalie James

CAPITAL PROGRAMME PROGRESS REPORT - JULY 2012

1,803

170

1,668

135

Grant	Business	2012/13	2012/13	2012/13	2012/13	Project	Comments
Funded	Case	Budget	Actual	Forecast	Variance	Manager	
	Approved	For Year April 2012					APPENDIX A
			to				AFFENDIA A
			Aug2012				
Y/N	Y/N	£000	£000	£000	£000		
N	Y	477	10	400	77	NJ	Contracts on-going. More properties identified and further tender to be drawn up
N	Y	295	-9	200	95	NJ	Identified works for security doors in flats, flooring at Granby House and communal bathroom refurbishment to be carried out in due course
N	Y	136	60	186	-50	NJ	More properties identified as requiring works for which a contract will be let in due course
N	Y	411	5	411	0	NJ	Properties identified through Decent Homes database and quantity surveyor is identifying level of works required
N		173	23	120	53	NJ	Approximately 10 properties identified where works required. Level of works to be assessed in due course.
N	Y	37	0	37	0	NJ	Transfer of revenue budget costs to be made at the end of the financial year
N	Y	93	47	133	-40	NJ	3 long term voids being put back into circulation
N	Y	118	28	118	0	NJ	Identified extra properties to be done via the decent homes database (Approximately 10 identified as failing to date)
N	Y	35	0	35	0	NJ	Further properties identified as requiring works
N	Y	28	6	28	0	NJ	Further works to be identified following fire risk assessments