ID () Ta	ask Name	Duration	Start Finis	Predecessors	December	January 020508111417202326290	February 01040710131619	March	April 01215/18/21/2427/30/02/050811/14/1720	May 23/26/290205/08/1114/17/20/2326/2	June 901/04/07/1013/16/19/22	July 25280104071013161922252	August September 8310306/09/1215/18/21/2427/30/02/0508/11/14/1720/23/26	October 2902/0508/11/14/1720/23/2629	November	December 801/04/0710/13/16/1922/25/28	January February	March A
0		Garage Site Development	350 days?	Mon 26/11/12 Fri 28	/03/14			4											
1		Additional Information	51 days?	Mon 26/11/12 Mon 04	/02/13			- ר											
2	/	Required for Full	21 days?	Mon 10/12/12 Mon 07	/01/13		_												
3	_	Surveys (levels and boundaries)				_	_												
4		Complete Pre Full		Mon 10/12/12 Mon 07 Fri 08/02/13 Mon 11			_												
5	/	Planning assessments Tree survey &	25 davs?	Mon 10/12/12 Fri 1	/01/13	-	_												
		ecological assessment	-																
6 7		Land		Mon 17/12/12 Thu 3 rd Mon 17/12/12 Thu 10															
8		Contamination assessment Coal mining risk	15 days?	Mon 10/12/12 Fri 28	/12/12	_													
9		assessment																	
		Application	65 days?	Tue 12/02/13 Mon 13	/05/134														
10		Exisitng & Proposed Site		Mon 14/01/13 Fri 0'	/02/13			י ן											
11		Plans including site Floors plans, elevations & roof		Mon 14/01/13 Fri 0'	/02/13	-		•											
12		plans Design & Access Staetement	11 days?	Mon 21/01/13 Mon 04	/02/13														
13		Affordable Housing	5 days?	Mon 21/01/13 Fri 25	/01/13		_												
14		Statement	5 days?	Mon 21/01/13 Fri 25	/01/13	-	_												
15		Statement (where viability is an issue) Develop	-			_													
		pre-assessment code for	in uays!																
16		sustianable home	7 days?	Tue 05/02/13 Wed 13	/02/13 10,11,12	_		L											
17		Planning Prepare CSA report	16 days?	Mon 18/02/13 Mon 11	/03/13			_											
18		outlining HAMP and garage site build						(à		s									
19		Appoint CDM coordinator		Mon 11/02/13 Fri 3' Fri 15/02/13 Mon 18		-		*											
		COORDINALUI																	
20		Detailed Design to tender	25 days?	Mon 18/02/13 Fri 22	/03/13	1		-	*										
21		Develop	11 dave?	Mon 18/03/13 Mon 0'	/04/1317														
		Specification for Employers Agent	11 Uays?		, u- 1 /10/17														
22		CSA committee Approve HAMP	1 day?	Wed 20/03/13 Wed 20	/03/1317	1				5									
23		Tender period for	30 days?	Mon 01/04/12 Er: 4/	/05/13/20														
		build	-	Mon 01/04/13 Fri 10															
24		Tender Period for Employers Agent	9 days?	Tue 02/04/13 Fri 12	/04/13/21														
25		Appoint Employers Agent	5 days?	Mon 15/04/13 Fri 19	/04/1324	1				5									
26		Build Tender Review & report	11 days?	Mon 13/05/13 Mon 27	/05/1323	1					–								
27		Prepare detailed Business Case and		Tue 28/05/13 Mon 10	/06/1326						Ĕ								
		financial Model for CSA																	
28		CSA committee Approval	1 day?	Wed 19/06/13 Wed 19	/06/1327							1							
29		Construction period	200 days?	Mon 24/06/13 Fri 28	/03/14 28	-													<u> </u>
		(includes 2 months Slippage (bad Weather))																	
Project: (Date: Tu	Garage S e 12/03/1	Site Development Tas 13	((Split		Progress	Milestone 🔶		Summary	Proje	ct Summary	External Tasks	Exte	ernal Milestone 🔶 Deadline	Ŷ				
											Page 1								