	Frant Funded	Business Case		Actual April 18 to	1	Variance (-) =		
	Tan Tunues							
		Approved		July 18	Forecast £000	Underspend £000	Project Manager	Comments
	Y/N	y/N	£000	£000				
HRA								
								High demand for aids and adaptations work, with a number of works in the pipeline. Budget expected to be fully
Aids & Adaptations	N	У	150	0 15	5 150	/ ار	0 <i>G</i> B	spent with the option being explored to request additional grant funding to carry out further works. Outcome to be
			'					determined and reviewed at budget setting.
Replacement Kitchens		+	+		<u> </u>		+	Last year of existing contract with works currently ad-hoc. Budget to be fully spent by the end of the financial
Bathrooms	N	У	137	7 0	0 137	(0 LS	year. Option to look at extending the existing contract for one year.
		+	+	 	 		+	Contract in place with Renuvo with two years remaining. Works are currently ad-hoc. Current profile below budget
Central Heating	N	У	260	. 8	8 260	/ r	0 pM	but majority of works are expected in the winter months.
· ·		+	+	+	+		+	Works are currently ad-hoc. Procurement for a contract is required with some significant works identified at the
Replacement Exterior	N	у	132	,	6 132	,	0 LS	other schemes. Fire Risk Assessments will determine the programme of works and the budget may need to be
Doors & Windows	IN	,	102	<u> </u>	102		LS	, ,
 							+	increased at budget setting as a result.
Rewire Council		.,	,	1				New contract at a draft stage with a programme of works scheduled. Although the contract is still in draft format,
Properties	N	У	401	1 0	0 401	· [0 LS	the contract is live and running successfully. MBC directive to reduce contract spend to pay for prelminiaries, the
11000								impact of which is to be reviewed later in the year.
Re-Roofing Works	N	у	200	0 83	3 200	<u>, </u>	0 DW	Currently in the final year of the contract with a schedule of works in place and underway. Additional works, outside
RE-ROUTING WOLKS						~		of the contract, completed at Chapel Street.
Housing Repair	N	у	50	0 22	2 50		O PP	Purchase and installation of a new system to enable communication of repairs between the Council's Northgate
Systems	N	, , , , , , , , , , , , , , , , , , ,				~	/ PP	system and the contractors (AXIS) IT system.
Housing Health &			1					A stock condition survey is to be undertaken in quarter two with a better view of need in quarter 3. At this early
Safety Related	N	У	50	٠,	1 50	,	o MG	stage it is expected that there will be an underspend but this is to be monitored once better information is
Schemes	• •		'				11.0	available.
Capitalisation of		+	+	+	+	+	+	dvariable.
Housing Inspector	N	у	89	9 0	0 89	,	O PP	Dependant upon employee time. Forecast spend in line with budget.
J ,	IN	,	· · ·	_	0,	_	/ Pr	Dependant upon employee time. Forecast spend in line with budget.
Costs				+	+	+		
Beckmill Court			'					Additional regulatory and compliance works have been identified and added to the original specification, including
Refurbishment &	N	У	1,244	4 555	5 1360	/11	16 PP	some fire risk assessed works, to keep in line with new legislation. In addition extra works around fire doors and
Regeneration			'					externals are required. Overall these additional requirements will cause an overspend on the project of £116k.
Conversion of Electric			'					A contract has been awarded with 18/19 being year one of a four year programme. A schedule of works have been
Storage Heaters	N	У	100	0	0 130	, 3r	BO LS	identified with expected start date in Q3. Requirement to increase budget to ensure contracted amounts can be
Storage medicis								met.
Non Traditional			T .					The court of the state of the s
Dwelling Site	N	У	450	0	0 304	-14/	16 PP	Works will be linked to the asset strategy including the housing company discussions. Potential for an underspend
Development			'					which can be moved to cover the overspends predicted above. To be reviewed later in the year at budget setting.
·		+	+		+		+	Works are complete and signed off with retention works outstanding. An additional lift is required which includes
Granby House	N	У	31	,	1 31	1 /	0 LS	some significant works but the cost of these are not yet known and are therefore not yet reflected in the forecast
Refurbishment			,		,			position. To be updated at the next round of monitoring.
 		+	+	+	+	+	+	Works will be linked to the asset strategy including the housing company discussions. To be reviewed later in the
Fairmead Regeneration	N	У	2400	0	0 2400	ر.	O PP	year at budget setting.
Affordable Housing				+	+	+	+	year at budget setting. Works will be linked to the asset strategy including the housing company discussions. To be reviewed later in the
	N	У	100	0	0 100	، ار	O PP	3, 3 1 ,
Gretton Extra Care					<u> </u>			year at budget setting.
		у	1410	85	5 1410	1	O PP	One flat at Meynell Close purchased in quarter 1. Use of RTB receipts expected to purchase other properties later
Affordable Housing	N	' '				1	2 1 1	in the year.
	N		1410	*L				
	N N	у у	150		9 150	+	0 SD	Currently dealing with a large backlog of works. On track for spend in line with budget with a lot of works around

TOTAL - HRA 7,354 804 7,354

Key to Initials:

MG = Malcolm Green
LS = Laurence Short
DW = Duncan Watson
GB = Graham Bradley
JE = John East
SD = Sean Denton

PP = Pranali Parakh